

Delivering Record-Breaking Number of Modular Units in a Single Week

RoadMasters, a Division of Bennett Truck Transport, LLC, Plays Critical Role in Successful Transportation of Modular Housing for EAH Housing in Los Altos, California



a division of



Project Overview

RoadMasters, a division of Bennett Truck Transport, partnered with Guerdon, LLC to transport modular housing units for EAH Housing's Distel Circle affordable housing project in Los Altos, California. Working under an accelerated schedule, RoadMasters coordinated tightly with the manufacturer to move a record-breaking number of modular units in a single week. Their precise planning and reliable delivery kept installation on schedule, demonstrating RoadMasters' capability to safely execute large-scale, time-sensitive modular housing projects.



a division of



Our Customer's Business Challenges

Guerdon faced an aggressive delivery timeline for a high-volume modular project, requiring precise coordination of equipment, drivers and weekly load capacity. When an unexpected two-week shipping delay threatened the schedule, the project risked falling behind unless transportation capacity could be rapidly adjusted.



RoadMasters' Solution

RoadMasters engaged early with Guerdon to model weekly load capacity based on mileage and transit time, initially deploying eight trucks running two loads per week. When the delay occurred, RoadMasters quickly re-evaluated the plan, adding four additional trucks to increase throughput. With 12 trucks and trailers actively running, several units achieved three loads per week, keeping the project on track despite schedule disruptions.



a division of




Results



DISTANCE

151,420 miles



DURATION

42 days



UNITS
SHIPPED

113 mods



RECORD
BROKEN

**Number of mods
shipped in a single week**



a division of

